








Construction Site Activities for Dec 2022

Construction Activities	Photos	Construction Period	Where	Contractor/ Sub-contractor	Potential Environmental Impacts	Mitigation Measures
GI Works		Dec 22, Jan 23	Portion A, Portion D, Landfill Area	Sub-contractor	Washout flowing to site water discharge point	Recycling of water, operation and maintenance of water treatment facility at Discharge Points (DPs)
Material loading and unloading, site traffic		Dec 22 to Dec 23	Portion A to SBA, Portion D to SBA	Sub-contractor	Dust	Speed limit, covers and water spraying
Permanent site office foundation works with pouring of concrete		Dec 22 to June 23	Portion D	Sub-contractor	Washout flowing to site water discharge point, dust emissions	Avoid the spillage of concrete, lorry washing at designated area, operation and maintenance of water treatment facility at DPs
Site clearance		Dec 22 to June 23	Portion A, Portion E3-1	Sub-contractor	Wash out going to surface water channel and site water discharge point, generation of yard waste	Cover exposed slope by tarpaulin, diversion of surface water, operation and maintenance of water treatment facility at DPs, implementation of trip ticket system
Installation of permanent fencing		Dec 22 to June 23	Portion A, Portion E3-2, Portion E4	Sub-contractor	Dust	Covering of cement storage area, enclosure of mixing area
Site formation		Dec 22 to Dec 23	Portion A	Sub-contractor	Generation of C&D waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Tree Felling		Dec 22 to June 23	Portion A (until Feb 23), Portion E3-1 (until June 23)	Sub-contractor	Generation of yard waste	Implementation of trip ticket system, waste recycling, internal waste transfer