







Construction Activities	Photos	Where	Who	What - ENV Impacts	Mitigation Measures
Material loading and unloading, site traffic		Portion A, SBA to Alternative Disposal Ground	PYE	Dust, bringing mud to the common haul road	Speed limit, covering of materials and water spraying, lorry washing at the exit of the site
Permanent site office foundation works with pouring of concrete		Portion D	PYE	Washout flowing to site water discharge point, dust emissions	Avoid the spillage of concrete, lorry washing at designated area, operation and maintenance of water treatment facility at discharge point
Site clearance		Portion A, Portion E3-1, Portion E4, Portion E1/B2	PYE	Wash out going to surface water channel and site water discharge point, generation of yard waste	Cover exposed slope by tarpaulin, diversion of surface water, operation and maintenance of water treatment facility at discharge point, implementation of trip ticket system
Installation of permanent fencing		Portion A, Portion B1, Portion E4	PYE	Dust	Covering of cement storage area, enclosure of mixing area
Site formation		Portion A, Portion E3-1	PYE	Generation of C&D waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Tree Felling		Portion E3-1, E4, E1/B2	PYE	Generation of yard waste	Implementation of trip ticket system, waste recycling, internal waste transfer

Remark:
PYE is the Sub-contractor for this project.